

**Third Street Time Extension**

Original Contract Amount \$4,638,738.10  
 Original Notice to Proceed May 18, 2020 (300)  
 195 Calendar Day Contract  
 Original Substantial Completion Date November 28, 2020 (973)  
 673 Work Units to complete the project

Required production rates to complete the project on time:

	Calendar Days	Value to Complete	Actual Completed	Impact	Available Work Units	Impacted Work Units
May	14	\$333,037.61	\$12,433.00	4%	52	2
June	30	\$713,652.02	\$315,489.00	44%	130	57
July	31	\$737,440.42	\$206,730.00	28%	130	36
Aug	31	\$737,440.42	\$297,389.00	40%	124	50
Sept	30	\$713,652.02	\$545,291.00	76%	97	74
Oct	31	\$737,440.42	\$605,511.00	82%	86	71
Nov	28	\$666,075.21	\$505,936.00	76%	54	41
					673	332
				Lost Work Units		341

Adjusted Competition Date due to impacted production rates = November 28, 2020 (973) + 341 = 1,314. 314 = May 22, 2012

17 days added for Abnormal Weather Conditions per the contract May 22, 2021 + 17 days = June 8, 2021.