

Chester Bross Construction
Railroad Division
Suite 308
1635 West First Street
Granite City, IL. 62040
Phone: 618-452-8508 / Fax: 618-452-8509
jdonato@quixnet.net

Quarterly Inspection Report

City of Lee's Summit

To: Jeff Dunlap

Page 1

July 6, 2016

Inspector(s): Jim Donato Director of RR Operations

Inspected the following tracks: MP-MP

North Main Spur All
Thompson Drive Spur All

The following defects were found and required initial notification.

Defect	Track/Rail	Location	Repairs/Action taken
--------	------------	----------	----------------------

1. Gauge is good, range from 56 1/2" -57" Thompson Dr.
At this time no defects found.
2. Track gauge at this time looks good. North Main
Cross level looks good, I found and marked 390 ties that need to be replaced.
This will keep good wood in track and hole track gauge. First curve going North
from crossing on main street is getting 1/4 " side wear should think about turning
approx.. 14 rails on the high side of track. Next place that needs attention is up
the hill track has dropped and is moving sideways when it is hot getting sun kinks.
Rail needs to get cut out, line, raise, tamp and dress. After installing ballast.

Comments :

See above number 2 North Main