



# LEE'S SUMMIT MISSOURI

Date: March 30, 2018

To: Stephen A. Arbo, City Manager  
Christal Weber, Assistant City Manager, Operations

Through: Dena Mezger, Director of Public Works *DEM*

From: John Ohrazda, Airport Manager

Sub: **Lee's Summit Municipal Airport April 2018 Staff Report**

## **Taxiway Alpha**

City Council approved the contract with Midwest Heavy for the relocation and construction of the new Taxiway Alpha and the acceptance of Federal and State grants to fund this project at its meeting on Nov. 2, 2017. A contract with Crawford Murphy and Tilly (CMT) to provide construction engineering services for this project was also approved at the same meeting. Staff held a customer tenant meeting on Feb. 17, at Hangar 1, to provide the latest information on this project and other developments that will be taking place on the Airport in the coming months. Starting on Monday, March 5, Midwest Heavy (MWH) mobilized their equipment onsite and set up barricades for Phase 1B of the project. As of March 23, 14% of the earthwork has been completed along with 90% of the hangar demo. Over 54% of the soil stabilization on the southern portion of the taxiway has been completed.

## **Runway 18-36 Paving Project**

Work continues on the rehabilitation of the Runway End Identifier Lights (REIL) for Runway 36. One of the two lights has been made operational. Due to the age of the equipment several more components will need to be found and replaced before this piece of equipment can be returned to service. The equipment is owned by the Federal Aviation Administration (FAA) and replacement parts have to be obtained from distribution points outside their normal supply chain.

## **New T-Hangar Construction Project**

City Council approved the contract with B. Dean Construction for the development of 28 enclosed bi-fold T-hangar units at its meeting on Dec. 21, 2017. A contract with Crawford Murphy and Tilly (CMT) to provide construction engineering services for this project was also approved at the same meeting. The contractor began mobilizing their equipment on Feb. 1. Grading work is complete around the site and preparation for the foundations and footings is underway. Storm sewer installation is continuing. Foundation permits have been issued by the City and this work will begin in the following week. Weather and permit approval has resulted in delays that has pushed a new completion date for the hangar units to mid-July.

## **Airport Incidents**

No incidents to report.

## **Airport Inquiries & Noise Complaints**

No noise complaints were received since our last report.



Board of Aeronautic Commissioners  
March 30, 2018

**Marketing and Advertising**

The Airport has an advertisement in the Lee's Summit Chamber's spring and summer Visitor's guide. In addition to the guide being placed in local businesses, hotels and restaurants in Lee's Summit, they are also distributed to hotels and tourist outlets throughout the Kansas City metropolitan area.