



Lee's Summit
Change Order Details
Langsford Culvert 420322-C

Description	<p>Cleaning and removal of the existing damaged portion of two (2) corrugated metal pipe arch culverts and construction of a 4" thick reinforced concrete swale with curbs along the bottom of the pipes. Construction of head and toe walls on the upstream portion of the pipes and a toe wall on the downstream portion of the pipe are also included. Minor grading operations, erosion control measures, demolition, and riprap placement are also included in the project requirements.</p> <p>PO # 122058 Vendor # 2728</p> <p>NOTE: Appia Notice to Proceed date represents the contract notice of award. Appia Construction Start Date represents the project Notice to Proceed as defined in the contract.</p>
Prime Contractor	<p>LEXECO 5037 South 4th Leavenworth, KS 66048</p>
Change Order	<p>2</p>
Status	<p>Pending</p>
Date Created	<p>09/12/2019</p>
Summary	<p>Change Order 2</p>
Change Order Description	<p>In order to install the new culvert box to repair the sink hole due to the collapse in our storm pipe the sewer stub needs to be relocated. The sewer sub is laying directly on top of the storm pipe, . There is 170' LF of 4" sanitary sewer, and one 4' diameter manhole. All equipment and materials necessary to install these items items in accordance with the contract requirements. This work is necessary to resolve a conflict between the new box culvert and the existing sanitary sewer lateral.</p>
Awarded Project Amount	<p>\$269,372.05</p>

Authorized Project Amount \$663,017.05
Change Order Amount \$20,000.00
Revised Project Amount \$683,017.05

New Items

Line Number	Item ID	Unit	Quantity	Unit Price	Extension
Section: 1 - Langsford Culvert					
0460	32-C	LS	1.000	\$20,000.000	\$20,000.00
Sanitary Sewer Relocation					
Reason: Due to a conflict with the sanitary sewer and the new storm culvert box it had to be relocated in order to accommodate the storm culvert.					
1 item					Total: \$20,000.00

Time Limit Changes

Type	Original Deadline	Current Deadline	Pending Extension	Pending Deadline
Calendar Days	59.0 Days	59.0 Days	5.0 Days	64.0 Days
Final Completion				
Reason: Additional Sanitary Sewer Relocation				
Calendar Days	45.0 Days	45.0 Days	5.0 Days	50.0 Days
Substantial Completion				
Reason: Additional Sanitary Sewer Relocation				

Type	Original Deadline	Current Deadline	Pending Extension	Pending Deadline
2 time limits				