

**Jefferson St. Improvements
Decker Street extension
BID No. 11003-C**

Change Order No. 4

Reason for Change:

Stuart Road Box Culvert Replacement

An additional improvement is needed to remove a one lane section of roadway on Stuart between Ward Road and Jefferson Street.

The proposal for this improvement will be to construct 48 LF of a precast concrete 2-cell 6' x7' box culvert to replace the deteriorated existing box culvert.

The proposed box is similar to the 2 box culverts being constructed by the contractor currently.

Add Item 220C - Removal of Improvements

Add Item 221C - Rip Rap

Add Item 222C - Storm Sewer RCB 6x7

Add Item 223C - Storm Sewer 6x5.5 (Actual Size 6x6)

Add Item 224C - End Sections

Add Item 225C - Seed

Add Item 226C - 4" Aggregate Base

Add Item 227C - 8" KCMMB Concrete Pavement

Add Item 228C - Mulch Berm

Add Item 229C - Temp Rock Berm

The above items are necessary to construct the 2 cell precast box culvert, this will provide improved storm drainage and allow for shoulder construction and two way traffic to be restored on the Stuart Road section.

The cost for this replacement is \$126,227.00