



# Lee's Summit

## Change Order Details

### Lea Drive Stormwater Project

---

<b>Description</b>	Construction of a single cell RBC at Lea Drive and a triple box RCB under Ward Road. The project also includes bank stabilization along Cedar Creek. Project Number: <b>54-1</b> Purchase Order Number: 128787 Vendor Number - 4027 Fund: <b>322</b> Activity <b>57632272</b> Testing Lab: <b>Terracon</b> Note: Appia Notice to Proceed Date is the contract Notice of Award. Appia Construction Date is project Notice to Proceed Date.
<b>Prime Contractor</b>	Linaweaver Construction, Inc 719 E. Gilman Road Lansing, KS 66043
<b>Change Order</b>	1
<b>Status</b>	Pending
<b>Date Created</b>	08/20/2021
<b>Type</b>	City Council Approval
<b>Change Order Description</b>	Time extension due to utility delay
<b>Awarded Project Amount</b>	\$2,020,107.10
<b>Authorized Project Amount</b>	\$2,020,107.10
<b>Change Order Amount</b>	\$0.00

**Revised Project Amount**      \$2,020,107.10

## Time Limit Changes

Type	Original Deadline	Current Deadline	Pending Extension	Pending Deadline
Completion Date	08/23/2021	08/23/2021	21.0 Days	09/13/2021
Milestone 1 - Ward Road Closure				
<b>Reason:</b> The contractor was delayed to start the excavation for the RCB across Ward due to the gas main relocation on the west and east side of Ward				
Calendar Days	120.0 Days	120.0 Days	21.0 Days	141.0 Days
Substantial Completion				
<b>Reason:</b> The contractor was delayed to start the excavation for the RCB across Ward due to the gas main relocation on the west and east side of Ward				
Calendar Days	150.0 Days	150.0 Days	21.0 Days	171.0 Days
Final Completion				
<b>Reason:</b> The contractor was delayed to start the excavation for the RCB across Ward due to the gas main relocation on the west and east side of Ward				
3 time limits				