



# City of Lee's Summit

## Change Order Details

Delta School Road Stormwater Improvements

---

<b>Description</b>	NE Delta School Road stormwater project – Constructing an enclosed storm drainage system consisting of a box culvert, pipes and inlets, removing existing infrastructure and installing additional stormwater infrastructure on a new alignment, and swale grading to provide positive drainage and overflow conveyance.
<b>Prime Contractor</b>	PO 128848 #576322-5C Infrastructure Solutions, LLC 9801 Renner Boulevard Suite 300 Lenexa, KS 66219
<b>Change Order</b>	3 -Final Change Order
<b>Status</b>	Pending
<b>Date Created</b>	02/23/2022
<b>Type</b>	City Council Approval
<b>Summary</b>	Adjustments for final quantities - Final Change Order
<b>Awarded Project Amount</b>	\$1,093,280.00
<b>Authorized Project Amount</b>	\$1,177,436.84
<b>Change Order Amount</b>	-\$14,188.50

Revised Project Amount \$1,163,248.34

**Increases/Decreases**

Line Number	Item ID	Unit	Unit Price	Current		Change		Revised	
				Quantity	Amount	Quantity	Amount	Quantity	Amount
<b>Section: 1 - Description</b>									
0031	31	Sq Yd	\$7.000	0.000	\$0.00	103.000	\$721.00	103.000	\$721.00
Turf Reinforcement Mat									
<b>Reason:</b> Final measured quantity.									
0035	35	Ln Ft	\$28.000	968.000	\$27,104.00	14.000	\$392.00	982.000	\$27,496.00
Curb and Gutter (CG-1) (Remove and Replace)									
<b>Reason:</b> Final measured quantity.									
0048	48	Sq Yd	\$7.000	3,600.000	\$25,200.00	-2,515.000	-\$17,605.00	1,085.000	\$7,595.00
Sodding									
<b>Reason:</b> Final measured quantity.									
0130	New Item(s)	SY	\$4.250	2,030.000	\$8,627.50	542.000	\$2,303.50	2,572.000	\$10,931.00
New Item: Seeding									
<b>Reason:</b> Final measured quantity.									
4 items			Totals		\$60,931.50		-\$14,188.50		\$46,743.00

## Time Limit Changes

Type	Original Deadline	Current Deadline	Pending Extension	Pending Deadline
Calendar Days Final Completion <b>Reason:</b> There were two significant changes to the scope of the project.	150.0 Days	150.0 Days	120.0 Days	270.0 Days
Calendar Days Substantial Completion <b>Reason:</b> There were two significant changes to the scope of the project.	120.0 Days	120.0 Days	120.0 Days	240.0 Days
2 time limits				

## Attachments

Document	Name	Description	Submission Date
Additioanl_days.pdf	Additioanl days.pdf		02/25/2022 10:36 AM CST
1 attachment			