

Legislation Details (With Text)

File #:	BILL NO. 22-34	Name:	
Type:	Ordinance - Committee	Status:	Passed
File created:	1/27/2022	In control:	City Council - Regular Session
On agenda:	2/22/2022	Final action:	2/22/2022
Title:	An Ordinance approving Change Order No. 4 to the agreement with Radmacher Brothers Excavating Company, Inc. for Project No. 422-C, 3rd Street Improvements from Pryor Road to Murray Road, an increase of \$344,354.66 for a revised agreement amount of \$5,831,449.56, and authorizing the City Manager to execute the same. (PWC 2-14-22)		
Sponsors:	Public Works Admin & Engineering		
Indexes:			
Code sections:			
Attachments:	1. Ordinance		

Date	Ver.	Action By	Action	Result
2/22/2022	1	City Council - Regular Session	for second reading	Pass
2/22/2022	1	City Council - Regular Session	adopted and numbered	Pass
2/14/2022	1	Public Works Committee	recommended for approval	Pass

An Ordinance approving Change Order No. 4 to the agreement with Radmacher Brothers Excavating Company, Inc. for Project No. 422-C, 3rd Street Improvements from Pryor Road to Murray Road, an increase of \$344,354.66 for a revised agreement amount of \$5,831,449.56, and authorizing the City Manager to execute the same. (PWC 2-14-22)

Issue/Request:

An Ordinance approving Change Order No. 4 to the agreement with Radmacher Brothers Excavating Company, Inc. for Project No. 422-C, 3rd Street Improvements from Pryor Road to Murray Road, an increase of \$344,354.66 for a revised agreement amount of \$5,831,449.56, and authorizing the City Manager to execute the same.

Key Issues:

- Several contract quantities are being adjusted to match the actual quantities constructed.
- Integral retaining walls were added to flatten the final slopes of yards at several locations.
- Additional stamped concrete was added to eliminate small areas of grass.
- Several water meters were relocated during construction to accommodate relocated utilities.

Proposed Committee Motion:

I move to recommend to City Council approval of an Ordinance approving Change Order No. 4 to the agreement with Radmacher Brothers Excavating Company, Inc. for Project No. 422-C, 3rd Street Improvements from Pryor Road to Murray Road, an increase of \$344,354.66 for a revised agreement amount of \$5,831,449.56, and authorizing the City Manager to execute the same.

Background:

This Change Order will adjust all contract quantities to match the actual quantities constructed and measured during construction. Much of the additional cost can be attributed to design changes associated with leaving property owners with maintainable yards following construction. In an effort to eliminate excessively steep slopes, several integral sidewalk retaining walls were constructed. In each of these locations, the planned 4-inch thick sidewalk had to be replaced with 6-inch thick, reinforced sidewalk. In several locations, stamped concrete was used in lieu of a narrow strip of grass. Experience has shown these narrow strips of grass rarely survive and result in future erosion control issues. To further flatten slopes for property owners, additional grading work was performed, which lead to a significant increase of sod for the project. Finally, several water meters were relocated in an effort to make room for several relocated utilities.

Perry Allen, Construction Manager

Staff recommends approval of an Ordinance approving Change Order No. 4 to the agreement with Radmacher Brothers Excavating Company, Inc. for Project No. 422-C, 3rd Street Improvements from Pryor Road to Murray Road, an increase of \$344,354.66 for a revised agreement amount of \$5,831,449.56, and authorizing the City Manager to execute the same.