

Legislation Details (With Text)

File #:	BILL NO. 22-246	Name:	
Type:	Ordinance	Status:	Passed
File created:	10/31/2022	In control:	City Council - Regular Session
On agenda:	11/15/2022	Final action:	12/6/2022
Title:	An Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same. (PWC 11/14/22)		
Sponsors:	Public Works Admin & Engineering		
Indexes:			
Code sections:			
Attachments:	1. Ordinance		

Date	Ver.	Action By	Action	Result
12/6/2022	1	City Council - Regular Session	for second reading	Pass
12/6/2022	1	City Council - Regular Session	adopted and numbered	Pass
11/14/2022	1	Public Works Committee	recommended for approval	Pass

An Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same. (PWC 11/14/22)

Issue/Request:

An Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same.

Key Issues:

- Pursuant to Ordinance No. 9176, the City and Tasco, LLC, (hereinfter "Contractor") entered into an Agreement for the construction of the Stormwater Improvements: NE Delta School Road, Project No. 54-13 (hereinafter "Base Agreement").
- Pursuant to the change order approval process prescribed in the City's Procurement Policy, the City and Contractor administratively modified the Base Agreement, as amended, per Change Orders 1 through 4 to adjust the Contract price.
- The City desires to further modify the Base Agreement, as amended, to adjust construction contract time to allow for compensable material delivery delays due to supply chain issues, and additional time to complete the project in two phases.

Proposed Committee Motion:

I move to recommend to City Council approval of an Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same.

Proposed City Council Motion:

FIRST MOTION: I move for a second reading of an Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same.

SECOND MOTION: I move for adoption of an Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same.

Background:

This Change Order addresses increasing contract time to construct the project in two phases in lieu of a single phase as bid.

Material delivery delays, due to supply chain issues, of the stormwater retention tanks (R-tanks) installed as part of the overall project, had a significant impact on project progress.

R-tanks were identified as a problem for delivery at the beginning of the project. Global delivery issues caused by the pandemic significantly impacted their overseas producer and their ability to ship this product. The R-tank delivery was delayed by 6 months.

Due to the delivery delay this project was pushed into two construction seasons.

Perry Allen, Construction Manager

Recommendation: Staff Recommends approval of an Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same.

Committee Recommendation:

The Public Works Committee voted unanimously 4-0 to recommend to City Council approval of an Ordinance approving Change Order No. 5 to the Agreement for the construction of the Arnold Hall Stormwater Improvements Project, Project No. 54-13, between the City of Lee's Summit, Missouri, and Tasco, LLC, to increase the project timeline by 21 calendar days, and authorizing the City Manager to execute the same. (PWC 11/14/22)