

Legislation Details (With Text)

File #: BILL NO. 21-77
Name:
Type: Ordinance
Status: Passed
File created: 3/19/2021
In control: City Council - Regular Session
On agenda: 4/20/2021
Final action: 4/20/2021
Title: An Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021. (PWC 4/12/21)
Sponsors: Public Works Admin & Engineering

Indexes:

Code sections:

Attachments: 1. Ordinance, 2. 3rd St Change Order 2, 3. MoDOT Weighted Time Table, 4. Utility Impact Calculation

Date	Ver.	Action By	Action	Result
4/20/2021	1	City Council - Regular Session	for second reading	Pass
4/20/2021	1	City Council - Regular Session	adopted and numbered	Pass
4/12/2021	1	Public Works Committee	recommended for approval	Pass

An Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021. (PWC 4/12/21)

Issue/Request:

An Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021.

Key Issues:

- Multiple utility conflicts have led to multiple delays throughout the life of the project
- Abnormal weather as defined in the contract have led to project delays

Proposed City Council Motion:

FIRST MOTION: I move to for a second reading of an Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021.

SECOND MOTION: I move for adoption of an Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021.

Background:

175 calendar days are being added to the contract to account for the impact of all utility delays encountered through March 17, 2021. To determine the number of days, the overall impact on the contractors schedule was evaluated and the number of lost work units was determined using MoDOT's weighted timetable for projects without a winter shutdown. These lost work units were added to the original completion date to determine the revised completion date based on utility delays. In addition to utility delays, 17 calendar days are being added to the contract to address abnormal weather conditions as defined in the contract.

Impact/Analysis:

[Enter text here]

Timeline:

Start: ____

Finish: ____

Other Information/Unique Characteristics:

[Enter text here]

Michael Anderson, Interim Director of Public Works/Construction Manager

Recommendation: Staff recommends approval of an Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021.

Committee Recommendation: The Public Works Committee voted unanimously 3-0 (Councilmember Shields "Absent"), to recommend to City Council approval of an Ordinance approving Change Order No. 2 to the contract with Radmacher Brothers Excavating Company, Inc. for the 3rd Street Improvements project, an increase of 192 calendar days for a revised Substantial Completion date of June 8, 2021.