

Legislation Details (With Text)

File #:	BILL NO. 18-98	Name:	
Type:	Ordinance	Status:	Agenda Ready
File created:	6/1/2018	In control:	City Council - Regular Session
On agenda:	6/28/2018	Final action:	6/19/2018
Title:	An ordinance approving change order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, an increase of \$39,549.93 for a revised contract price of \$687,556.17. (PWC 6-19-18)		
Sponsors:	Public Works Admin & Engineering		
Indexes:			
Code sections:			
Attachments:	1. Ordinance, 2. Change Order 3-Anderson		

Date	Ver.	Action By	Action	Result
6/28/2018	1	City Council - Regular Session	for second reading	Pass
6/28/2018	1	City Council - Regular Session	adopted and numbered	Pass
6/19/2018	1	Public Works Committee	approved	Pass

An ordinance approving change order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, an increase of \$39,549.93 for a revised contract price of \$687,556.17. (PWC 6-19-18)

Issue/Request:

An ordinance approving change order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, for an increase of \$39,549.93 for a revised contract price of \$687,556.17.

Key Issues:

- Existing field conditions for two connection points did not match what was shown in the plans and specifications. As a result, a redesign of the two connections was required.
- Due to the exploratory nature of work necessary to expose the existing system, it was agreed to complete this work on a force account basis.
- Change Order #3 also provides for several contract adjustments necessary to match existing field conditions.

Proposed City Council Motion:

First Motion: I move for a second reading of an ordinance approving Change Order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, an increase of \$39,549.93 for a revised contract price of \$687,556.17.

Second Motion: I move for adoption of an ordinance approving change order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, an increase of \$39,549.93 for a revised contract price of

\$687,556.17.

Background:

While the contractor was excavating to make the connections to the existing system, it was determined the existing system did not match what was shown on the project plans. Additionally, it was determined a redesign of the connections was required in order to remove old and unnecessary infrastructure. While there are contract unit prices that cover the work necessary to complete the connections, it was agreed that the exploratory nature of the work was not consistent with the work described in the contract. For this reason, it was agreed the work would proceed on a Force Account basis as described in the contract documents.

This Change Order also provides for several routine adjustments necessary to match existing field conditions.

Dena Mezger, Director of Public Works

Recommendation: Staff recommends approval of an ordinance approving change order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, an increase of \$39,549.93 for a revised contract price of \$687,556.17.

Committee Recommendation: The Public Works Committee voted unanimously 4-0 to recommend to City Council approval of an ordinance approving change order #3 to the contract with Miles Excavation, Inc. for the Highway 50 Watermain, Blackwell to Harris project, an increase of \$39,549.93 for a revised contract price of \$687,556.17.