

Legislation Details (With Text)

File #:	BILL NO. 21-167	Name:	
Type:	Ordinance	Status:	Passed
File created:	7/27/2021	In control:	City Council - Regular Session
On agenda:	8/17/2021	Final action:	8/17/2021
Title:	An Ordinance approving Change Order No. 2 to the contract with Turner Construction Company for the renovation of the Police and Courts building, an increase of \$112,764.00 for a revised Guaranteed Maximum Price of \$5,075,298.00. (PWC 8/9/21)		
Sponsors:	Public Works Admin & Engineering		
Indexes:			
Code sections:			
Attachments:	1. Ordinance, 2. Change Order 2 with Attachments		

Date	Ver.	Action By	Action	Result
8/17/2021	1	City Council - Regular Session	for second reading	Pass
8/17/2021	1	City Council - Regular Session	adopted and numbered	Pass
8/9/2021	1	Public Works Committee	recommended for approval	Pass

An Ordinance approving Change Order No. 2 to the contract with Turner Construction Company for the renovation of the Police and Courts building, an increase of \$112,764.00 for a revised Guaranteed Maximum Price of \$5,075,298.00. (PWC 8/9/21)

Issue/Request:

An Ordinance approving Change Order No. 2 to the contract with Turner Construction Company for the renovation of the Police and Courts building, an increase of \$112,764.00 for a revised Guaranteed Maximum Price of \$5,075,298.00.

Key Issues:

- Installation of the low voltage wiring was not included in the original GMP.
- CARES Act Funding is being utilized to provide a ventilation system for the men's and woman's lockers.

Proposed Committee Motion:

I move to recommend to City Council approval of an Ordinance approving Change Order No. 2 to the contract with Turner Construction Company for the renovation of the Police and Courts building, an increase of \$112,764.00 for a revised Guaranteed Maximum Price of \$5,075,298.00.

Background:

Change Order No. 2 will provide the materials, labor and equipment necessary to install the low voltage wiring

throughout the renovation. This work was inadvertently left out of the GMP as the Architect had assumed city staff would perform this work. The contractor received three bids for this additional work and the low bid was selected. Additionally, this Change Order will provide the materials, labor and equipment necessary to upgrade the men's and women's locker room to provide ventilated lockers. This additional work will be funded by CARES Act Funds received by the City.

Impact/Analysis:

[Enter text here]

Timeline:

Start: ____

Finish: ____

Other Information/Unique Characteristics:

[Enter text here]

Michael Park, Director of Public Works

Recommendation: Staff recommends approval of an Ordinance approving Change Order No. 2 to the contract with Turner Construction Company for the renovation of the Police and Courts building, an increase of \$112,764.00 for a revised Guaranteed Maximum Price of \$5,075,298.00.

Committee Recommendation: The Public Works Committee voted unanimously 4-0 to recommend to City Council approval of an Ordinance approving Change Order No. 2 to the contract with Turner Construction Company for the renovation of the Police and Courts building, an increase of \$112,764.00 for a revised Guaranteed Maximum Price of \$5,075,298.00.