

Legislation Details (With Text)

File #:	BILL NO. 23-099	Name:	
Type:	Ordinance - Committee	Status:	Passed
File created:	4/12/2023	In control:	City Council - Regular Session
On agenda:	5/16/2023	Final action:	5/16/2023
Title:	An Ordinance approving Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same. (PWC 5/8/23)		
Sponsors:	Public Works Admin & Engineering		
Indexes:			
Code sections:			
Attachments:	1. Ordinance, 2. Exhibit A: Changer Order No. 8		

Date	Ver.	Action By	Action	Result
5/16/2023	1	City Council - Regular Session	for second reading	Pass
5/16/2023	1	City Council - Regular Session	adopted and numbered	Pass
5/8/2023	1	Public Works Committee	recommended for approval	Pass

An Ordinance approving Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same. (PWC 5/8/23)

An Ordinance approving Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same.

Key Issues:

- ☐ The City had previously entered into an agreement with Amino Bros. Co., Inc. for Project No. 568-323-78, Browning Street Extension - Browning St. to Hamblen Rd. Project ("Project"), being undertaken by the City's Public Works Department.
- ☐ Pursuant to Section 8.2 of the City Procurement Policy, Change Orders 1 through 7 were approved administratively.
- ☐ The City desires to modify the Base agreement, as amended, to adjust the contract price and to increase contract time to 183 days due to additional paving, site work, fencing, underdrain, excavation and haul off to complete the work.

Proposed Committee Motion

I move to recommend to City Council approval of Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same.

Proposed City Council Motion:

FIRST MOTION: I move for a second reading of Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same.

SECOND MOTION: I move for adoption of Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same.

Background:

This Change Order will adjust the contract price and time to perform the work. In accordance with Section 8.2.1 of the City's Procurement Policy, changes (i) exceeding ten percent (10%) of the original contract, (ii) any single change order for an increase of \$75,000.00 or more shall be approved by the City Council.

Change Order No. 1 was issued to process the contract price change due to the fuel price index adjustment for the unclassified excavation completed in August, 2022.

Presented on Change Order No. 2, the contract price was adjusted to compensate the contractor for removal of a light pole and power pole that were in conflict with the proposed water line.

As presented on Change Order No. 3, additional costs were incurred due to the revisions made to Water Line plan Sheet 56, four additional vertical water line bends are necessary to avoid a conflict with an existing sanitary lateral line and additional contract time.

Change Order No. 4 was necessary to change the contract price due to the fuel price index adjustment for the unclassified excavation completed in September, 2022.

As presented on Change Order No. 5, a change to the contract price was made to include costs necessary for a redesigned driveway, water main repairs, and water service extensions including reconnects.

Change Order No. 6 addresses the necessity to increase the contract price for costs incurred to relocate a power line, relocate a section of sewer main, relocate three storm drain pipes, grade ditch and modify field inlet, fuel price indexing adjustments, and to add days.

An adjustment to the contract price was made with Change Order No. 7 for additional costs to add silt socks for erosion control, Fuel Price Index Adjustment, to relocate storm structure I-11, to extend 6" underdrain pipes, and added quantities.

Change Order 8 addresses the need to change the contract price due to additional chain link fence and gates, silt socks, driveway pavement, saw-cutting, removals, survey staking, underdrain, sign post, and fuel price index adjustments.

Timeline:

..Presenter

Perry Allen, Construction Manager

Staff recommends approval.

..Committee Recommendation

Committee Recommendation:

The Public Works Committee voted unanimously 4-0 to recommend to City Council approval of an Ordinance approving Change Order No. 8 to the agreement with Amino Bros. Co., Inc. for the Browning Street Extension - Browning St. to Hamblen Rd. Project No. 568-323-78, for an increase of \$76,579.01 for a revised agreement amount of \$3,642,897.88 and to increase the project timeline by 5 days, and authorizing the City Manager to execute an agreement for the same. (PWC 5/8/23)